Completion Report

1	Name of Wok	Drinking water Facilities in ward no 14 Bagalagunte
2	Sanctioned Estimate No.& Date	EE/DD/AS/ 122 /18-19, Dt.17.01.2019
		EE/DD/TS/34 /18-19, Dt.17.01.2019
3	Head of Acount which is Chargeable	, P Code-3293
4	Enstrument Order No. & Date	BBMP/EE/DD/WO/ 34 /20-21, Dt.30.05.2020
5	Name of Contractor	Ranganna K M
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	
7	Measurement recorded in MB	MB No. 4884
	Page No	488306-309
8	check Measurment of the Asst	
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
10.00 Lakhs	934094.00	–	65906.00

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION

Scanned by CamScanner